

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

10.07.2026

Site Manager:

Site Enabling Works

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Continue storm drainage diversion, backfill drainage trenches, disconnect three existing streetlights and begin preparation of the piling mat.														
Monday														
	Storm drainage diversion	X	X	X	X	X	X		X					
	Prepare the piling mat	X	X		X	X	X		X					
Tuesday														
	Disconnect three existing streetlights			X	X						X			
	Continue storm drainage diversion	X	X	X	X	X	X		X	X				
Wednesday														
	Continue storm drainage diversion	X	X	X	X	X	X		X					
	Backfill and level the site	X	X		X	X	X		X					
	Continue piling mat preparation	X	X		X	X	X		X					
Thursday														
	Continue storm drainage diversion	X	X	X	X	X	X		X					
	Backfill completed drainage trenches	X	X	X	X	X	X		X					
	Continue piling mat preparation	X	X	X	X	X	X		X					
Friday														
	Complete the storm drainage diversion													
	Backfill and level the site	X	X	X	X	X	X	X		X				
	Continue piling mat preparation	X	X		X	X		X		X				

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance

Early Warnings

SSEN Removal of Electric Cable Provisional Dates 16 – 20th August 2026

Tower Crane Installation Provisional Dates 1st- 3rd September 2026

