

## **MAYLARCH PROJECT FORTNIGHT UPDATE**

Project: Catherine Hughes Project Enabling Works.

Date: from 08/08/2017 to 18/08/2017

### **1. Summary of works progress:**

Site has been set up, soft strip and separation works were finished and demolition of buildings is ongoing.

### **2. Programme:**

- **Works/Tasks finished in the fortnight:**

- Site set up:
  - Completed and been adapted to the works.
  - Welfare facilities.
  - All the buildings have been isolated and made safe for works.
- Temporary weather protection to exposed items:
  - To Penrose building: completed
- Separation Works:
  - Penrose Flat: both separations to Penrose Building are done.
  - Between Penrose Flat and Boundary wall: completed
- Soft Strip:
  - Penrose Flat: completed
  - 120-1 Walton Street: completed
- Demolition works by mechanical means:
  - Back extension to 120-1 Walton Street: completed
  - Small side extension to Bedford house extension: completed
- Scaffold to 120-1 Walton Street:
  - Erection was completed last week.
- Protection to windows:
  - Penrose Building: completed.

- **Works/tasks ongoing:**

- Demolition works by hand:
  - 120-1 Walton Street: ongoing for at least another three weeks
- Demolition works by mechanical means:

Maylarch Environmental Limited  
[www.maylarch.co.uk](http://www.maylarch.co.uk)  
Oakwood, Oakfield Industrial Estate  
Eynsham, Oxfordshire OX29 4TH  
T: 01865 883829 F: 01865 881376  
E: [enquiries@maylarch.co.uk](mailto:enquiries@maylarch.co.uk)

- Penrose Flat: building has already being demolished. Waste will be cleared next week.
- **Works to start in the next two weeks:**
  - Installation of temporary works to allow the demolition of Bedford House extension.

### 3. Photograph Report:









