

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

WC 20/07/26

Site Manager:

Steve Worley

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Construction of the piling mat, courtyard drainage works, backfilling and levelling of the site, installation of base course tarmac, drainage inspection and general carpentry works, with an archaeologist in attendance.														
Monday	Piling mat preparation	x	x		x	x	x		x					
	Archaeology attending													
	Courtyard drainage works	x		x	x	x	x		x					
	Carpentry works				x				x					
Tuesday	Construction of the piling mat	x	x		x	x	x		x					
	Archaeology attending													
	Courtyard drainage works	x		x	x	x	x		x					
	Carpentry works				x				x					
Wednesday	Construction of the piling mat	x	x		x	x	x		x					
	Archaeology attending													
	Courtyard drainage works	x	x		x	x	x		x					
	Drainage inspections													
Thursday	Construction of the piling mat	x	x		x	x	x							
	Archaeology attending													
	Courtyard drainage works	x		x	x	x	x		x					
Friday	Construction of the piling mat	x	x		x	x	x		x					
	Archaeology attending													
	Courtyard drainage works	x		x	x	x	x		x					

Early Warnings

SSEN Removal of Electric Cable Provisional Dates 16 – 20th August 2026

Tower Crane Installation Provisional Dates 1st- 3rd September 2026

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance