

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

29th June 2026

Site Manager:

Site Enabling Works

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Demolition of plant slab in break through area and removal of rubble. With Archaeologist in attendance. Complete installation of hoarding light. Start investigation of power supplies to lamp posts. Carry out plates testing for temporary work to pile mat. Start saw cuts to paved area for pile mat works. Hand railing works around welfare set up.														
Monday	Archaeology attendance													
	Breaking up of existing slab			x	x		x		x					
	Muck Away	x	x		x	x				x				
Tuesday	Archaeology attendance													
	Breaking up of existing slab			x	x		x		x					
	Muck Away	x	x		x	x				x				
	Saw cut to paving			x	x				x					
	Trial pits to confirm service locations			x	x					x				
Wednesday	Archaeology attendance													
	Breaking up of existing slab			x	x				x					
	Muck Away	x	x		x	x				x				
	Saw cut to paving			x	x				x					
	Trial pits to confirm service locations			x	x					x				
Thursday	Archaeology attendance													
	Gradual demolition of wall			x	x		x		x					
	Muck Away													
	Saw cut to paving			x	x				x					
	Plate testing			x	x					x				
	Saw cut to paving			x	x				x					
	Trial pits to confirm service locations			x	x					x				
Friday	Archaeology attendance													
	Gradual demolition of wall			x	x		x		x					
	Muck Away	x	x		x	x				x				
	Plate testing			x	x					x				
	Saw cut to paving			x	x		x		x					

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance