

## Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

**27/07/2026**

Site Manager:

**Steve Worley**

| General Description of Work                                                                                                                                                                                                                                                                                                                                                         |                                                              | Involves             |                         |                         |       |           |      | Duration |          |            |         | High | Medium | Low |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------|----------------------|-------------------------|-------------------------|-------|-----------|------|----------|----------|------------|---------|------|--------|-----|
|                                                                                                                                                                                                                                                                                                                                                                                     |                                                              | Construction Traffic | Heavy Plant & Equipment | Light Plant & Equipment | Noise | Emissions | Dust | Constant | Frequent | Occasional | One Off |      |        |     |
| Preparation for piling operations, including completion of the piling mat, installation of sleeve piles, plate testing and pile setting-out. The piling rig will be delivered and set up before piling operations begin. Concrete, reinforcement steel and muck-away deliveries will continue throughout the works, with Oxford Archaeology attending to monitor areas of interest. |                                                              |                      |                         |                         |       |           |      |          |          |            |         |      |        |     |
| Monday                                                                                                                                                                                                                                                                                                                                                                              | Complete piling mat and install sleeve piles                 | x                    | x                       |                         | x     | x         | x    | x        |          |            |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Oxford Archaeology monitoring                                |                      |                         |                         |       |           |      |          |          | x          |         |      |        |     |
| Tuesday                                                                                                                                                                                                                                                                                                                                                                             | Complete piling mat and install sleeve piles                 | x                    | x                       |                         | x     | x         | x    | x        |          |            |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Oxford Archaeology monitoring                                |                      |                         |                         |       |           |      |          |          | x          |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Plate testing of piling mat                                  |                      | x                       |                         | x     | x         |      |          |          | x          |         |      |        |     |
| Wednesday                                                                                                                                                                                                                                                                                                                                                                           | Pile setting-out and final preparation works.                |                      |                         | x                       | x     |           |      |          | x        |            |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Oxford Archaeology monitoring                                |                      |                         |                         |       |           |      |          |          | x          |         |      |        |     |
| Thursday                                                                                                                                                                                                                                                                                                                                                                            | Delivery and setup of piling rig                             | x                    | x                       | x                       | x     | x         | x    |          |          | x          |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Delivery of piling equipment and reinforcement steel         | x                    | x                       | x                       | x     | x         |      |          |          |            | x       |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Commence piling operations, subject to setup being completed | x                    | x                       | x                       | x     | x         | x    | x        |          |            |         |      |        |     |
| Friday                                                                                                                                                                                                                                                                                                                                                                              | Continue piling operations                                   | x                    | x                       | x                       | x     | x         | x    | x        |          |            |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Concrete, reinforcement steel deliveries                     | x                    | x                       | x                       | x     | x         | x    |          |          |            |         |      |        |     |
|                                                                                                                                                                                                                                                                                                                                                                                     | Muck-away wagons                                             | x                    | x                       |                         | x     | x         | x    |          | x        |            |         |      |        |     |
| Saturday 8:00-13:00                                                                                                                                                                                                                                                                                                                                                                 | Continue piling operations                                   | x                    | x                       | x                       | x     | x         | x    | x        |          |            |         |      |        |     |

Early Warnings SSEN Removal of Electric Cable Provisional Dates 16 – 20th August 2026

Tower Crane Installation Provisional Dates 1st- 3rd September 2026

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday  
No Engines to Start on site before 08.00hrs

|  |                                                       |
|--|-------------------------------------------------------|
|  | Red noise levels likely to cause disturbance          |
|  | Orange medium levels of noise, occasionally intrusive |
|  | Green noise levels unlikely to cause disturbance      |

