

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

03/08/2026

Site Manager:

Martin Clarke

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Foundation works (piling) will begin this week following the arrival of specialist equipment. Deliveries of materials and increased site activity are expected throughout the week.														
Monday	Piling Rig Delivery	x	x	x	x	x	x				x			
	Concrete deliveries	x	x	x		x					x			
	Traffic management	x	x	x						x				
	Piling rig set up and commissioning	x	x	x	x						x			
	Piling works		x		x	x	x		x					
Tuesday	Piling works		x		x	x	x		x					
	Reinforcement cage deliveries	x	x		x					x				
	Concrete deliveries	x	x	x		x					x			
	Traffic management	x	x	x						x				
Wednesday	Piling works		x		x	x	x		x					
	Concrete deliveries	x	x	x		x					x			
	Traffic management	x	x	x						x				
Thursday	Piling works		x		x	x	x			x				
	Concrete deliveries	x	x	x		x					x			
	Traffic management	x	x	x						x				
Friday	Piling works		x		x	x	x			x				
	Concrete deliveries	x	x	x		x					x			
	Traffic management	x	x	x						x				
Saturday 8:00-13:00	Potential piling works		x		x	x	x				x			

Early Warnings

SSEN Removal of Electric Cable Provisional Dates 16 – 20th August 2026

Tower Crane Installation Provisional Dates 1st- 3rd September 2026

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance