

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

24/08/2026

Site Manager:

Martin Clarke

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Tower crane piling works will continue at the beginning of the week, supported by concrete deliveries, reinforcement steel deliveries and muck-away wagons. Once piling is complete, the piling plant and equipment will be removed from site. Groundworkers will then commence excavation around the completed piles in preparation for pile cropping and foundation works.														
Monday	Installation of tower crane piles		X	X	X	X			X					
	Concrete Wagon Deliveries	X	X		X					X				
	Muck-away wagons	X		X	X	x	x			X				
	Reinforcement steel delivery	X		X	X	X				X				
Tuesday	Installation of tower crane piles		X	X	X	X			X					
	Concrete Wagon Deliveries	X	X		X					X				
	Muck-away wagons	X		X	X					X				
	Reinforcement steel delivery	X		X	X	X				X				
Wednesday	Installation of tower crane piles		X	X	X	X			X					
	Concrete Wagon Deliveries	X	X		X					X				
	Muck-away wagons	X		X	X	X	X			X				
	Reinforcement steel delivery	X		X	X	X				X				
Thursday	Piling plant and equipment removed from site	X	X	X	X					X				
	Muck away wagon	X		X	X					X				
	Groundworkers excavation around piles	X	X		X	X	X		X					
Friday	Piling plant and equipment removed from site	X	X	X	X					X				
	Muck away wagon	X		X	X	X	X			X				
	Groundworkers excavation around piles	X	X		X	X	X		X					

Early Warning- Tower Crane Installation Provisional

Dates WC 19th October 2026

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance

