

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

31/08/2026

Site Manager:

Martin Clarke

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Now that the piling works are complete, the groundworkers will begin exposing and breaking down the piles to the required level. Excavation will also commence for the pile caps and ground beams in preparation for the foundation works.														
Monday	Bank Holiday – site closed.	-	-	-	-	-	-	-	-	-	-	-	-	-
Tuesday	Set out and begin excavation to expose completed piles		X	X	X	X	X		X					
	Muck-Away Wagon	X	X		X	X	X			X				
	General Site Deliveries	X	X		X	X				X				
Wednesday	Set out and begin excavation to expose the completed piles.		X	X	X	X	X		X					
	Muck-Away Wagon	X	X		X	X	X			X				
	Skip Collection	X			X	X					X			
	Excavation for pile caps and ground beams.		X		X	X	X		X					
	General Site Deliveries	X	X		X	X				X				
Thursday	Begin digging around completed piles.		X		X	X	X		X					
	Muck-Away Wagon	X	X		X	X	X			X				
	Excavation for pile caps and ground beams.		X		X	X	X		X					
	General Site Deliveries	X			X	X				X				
Friday	Begin digging around completed piles.		X		X	X	X		X					
	Muck-Away Wagon	X	X		X	X	X			X				
	Excavation for pile caps and ground beams.		X		X	X	X		X					
	General Site Deliveries	X	X		X	X				X				

Early Warning:

Tower Crane Installation Provisional Dates WC 19th October 2026

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance