

Somerville College The Ratan Tata Building Newsletter Kingerlee



Date: 1st October 2026

Over the past two weeks, the site team has continued to make good progress with the foundation works across the site. All piles have now been exposed and cropped, with excavated material removed by muck away wagons. Concrete blinding, reinforcement installation, Correx formwork, backfilling and concrete pours have progressed to form the pile caps and ground beams. Isolated drainage works have also been undertaken with Building Control in attendance.



SSE has made a good start on the new electrical supply, with paving removal and excavation now in full swing. Moving forward, the team will continue works to complete the remaining pile caps and ground beams, alongside SSE's electrical supply works.



For any further Information on the Project please contact Martin Clarke
Tel: 07398 568029
Email martin.clarke@kingerlee.co.uk