

Somerville College The Ratan Tata Building Newsletter Kingerlee



Date: 15 October 2026

Over the past two weeks, the site team has continued to make good progress with the foundation works. The final ground beam concrete pour has been completed, and the steel fixers have now started installing reinforcement for the ground floor slab. Drainage works have also progressed, with preparations underway for the first ground floor slab concrete pour.



SSE have now completed the installation of the new electrical supply, with the block paving fully reinstated. Looking ahead, the team will continue preparing the ground floor slab and making arrangements for the tower crane installation, scheduled for 21st October, weather permitting.



For any further Information on the Project please contact Martin Clarke
Tel: 07398 568029
Email martin.clarke@kingerlee.co.uk