

Ratan Tata Building – Weekly look ahead

Construction Activity Week Commencing:

WC 19/10/2026

Site Manager:

Martin Clarke

General Description of Work		Involves						Duration				High	Medium	Low
		Construction Traffic	Heavy Plant & Equipment	Light Plant & Equipment	Noise	Emissions	Dust	Constant	Frequent	Occasional	One Off			
Works next week will include the ground floor slab concrete pour, followed by site clearance and preparation for the tower crane installation on Wednesday and Thursday. Pedestrian barriers outside the site hoarding/gate and exclusion zones will be in place on Wednesday. Ground floor slab reinforcement fixing and edge shuttering will continue throughout the week, alongside skip exchanges and site deliveries. Saturday working is also planned.														
Monday	Ground floor slab concrete pour	x	x		x	x			x					
Tuesday	Site Clearance & preparation for Crane	x	x		x				x					
Wednesday	Tower crane installation (pedestrian barriers and exclusion zones in place).	x	x		x			x						
Thursday	Tower Crane installation	x	x		x				x					
	Ground floor slab reinforcement fixing			x	x				x					
	Ground floor slab edge shuttering			x	x				x					
	Skip Exchange	x	x		x	x	x				x			
Friday	Ground floor slab reinforcement fixing			x	x				x					
	Ground floor slab edge shuttering			x	x				x					
	Site Delivery's	x	x		x	x				x				
Saturday 08:00 to 12:30 am	Ground floor slab reinforcement fixing			x	x				x					
	Ground floor slab edge shuttering			x	x				x					

Early Warning: SSE Electrical Works

Cable pot ending works are planned for the end of November 2026, with potential temporary disruption to site access.

Site Working Hours are from 08.00hrs to 17.00hrs - Monday to Friday
No Engines to Start on site before 08.00hrs

	Red noise levels likely to cause disturbance
	Orange medium levels of noise, occasionally intrusive
	Green noise levels unlikely to cause disturbance