

The Ratan Tata Building

Progress Update 24.04.2026

Progress to 24/04/26

- Hoarding is complete to the site compound
- Somerville College Graphics for the hoarding have been measured
- All Shrubbery has been removed
- Bore Hole has been completed
- Archaeologist have attended site to oversee the reduction in levels to allow the works to proceed
- Archaeology Survey of the old wall has been completed
- CCTV Drainage Survey has begun
- Ground Penetrating Radar Survey is complete
- Heras Fencing to the storage compound is complete

Programme

- Week 68 of 70.

Activities planned for WC 27/04/26

- Trail Pitts
- Hoarding to internal Somerville Windows and doors in the Park Building
- Hoarding to the Site Office and Welfare areas
- Start removing pavers to site compound
- Trail service trenches to start identifying services
- Investigations and trail pits to allow underpinning design to take place
- Complete CCTV drainage survey
- Meeting with BSG team to run through enabling works programme

Significant Vehicle movements WC 27.04.26

- General deliveries (2-3day)



Kingerlee